

2008 BOND

CONSTRUCTION PROGRESS REPORTS

October 21, 2010


ORR ELEMENTARY SCHOOL

DENSON


Final Report


Project is complete and was completed on time
and under budget

A. W. ORR




FIRST FLOOR

 NORTH KEY PLAN



SECOND FLOOR

 NORTH KEY PLAN

2008 BOND

CONSTRUCTION PROGRESS REPORTS

October 21, 2010


WOODS ELEMENTARY SCHOOL

DENSON


Final Report

Project was completed on time and under budget

ANDY WOODS



← NORTH
FIRST FLOOR
KEY PLAN



← NORTH
SECOND FLOOR
KEY PLAN

2008 BOND

CONSTRUCTION PROGRESS REPORTS

October 21, 2010

GRIFFIN ELEMENTARY

DENSON

Parking lots have been completed only striping remains

Sidewalks are being poured.



Site grading and landscaping have started

Contractor has started making punch lists and corrective work is proceeding. Owner/Architect punch is scheduled to start on 10/25/2010

Gym floor is being installed.

Installation of Kitchen equipment is almost complete.

Next months progress will be punch list work in all areas of the building. New furniture will be delivered and installed the week of Nov. 15th. Site work and landscaping will continue.



2008 BOND

CONSTRUCTION PROGRESS REPORTS

October 21, 2010

Birdwell Elementary

RPR Construction

Work is continuing in the Administration area. Carpet is being installed and punch list work is being done.

New furniture for the Administration area is scheduled to arrive on Oct. 18th.

Foundation walls are complete at the Gym and Cafeteria areas and the slab is being made ready to pour.

The new main entry on Tally Ave is nearing completion..

Structural steel erection at the new gym and cafeteria is scheduled to start the week of Oct. 25th.

Installation of new windows in the existing building is progressing well.

Next months progress will be the opening of the new Administration Area, continuation of structural steel erection of the new addition and starting the conversion of the old Administration area into classrooms .

2008 BOND

CONSTRUCTION PROGRESS REPORTS

October 21, 2010

Owens Elementary

RPR Construction

The Administration area has been temporarily relocated into some of the renovated classrooms and renovations to the old Administration area are underway.

The walls are complete at the classroom addition and the roof is being installed along with all above ceiling rough-in's.

Reroofing of the existing building is continuing.

The slab at the new Gym and Cafeteria has been poured and structural steel erection is underway.

Grading and storm drainage work is nearing completion at both new courtyard areas.

The next months progress will be the continuation of steel erection at the gym and cafeteria, reroofing of existing building, above ceiling rough-ins at classroom addition and remodeling of Administration area.